

Termozulia Project 2 x GE Frame 7EA Simple Cycle Project Client - ENELVEN Project Executive Schedule																																		
ID		Task Name	Duration	Month 1						Month 2				Month 3				Month 4				Month 5				Month 6				Month 7				
	i			Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10	Week 11	Week 12	Week 13	Week 14	Week 15	Week 16	Week 17	Week 18	Week 19	Week 20	Week 21	Week 22	Week 23	Week 24	Week 25	Week 26	Week 27	Week 28	Week 29	Week 30	Week 31
53		Electrical Installation	60 days																															
54		Mechanical Installation	60 days																															
55		Erect GTG 200	94 days																															
56		Equipment Erection	34 days																															
57		Generator	6 days																															
58		Gas Turbine	6 days																															
59		Auxiliary Modul	6 days																															
60		PECCE Building	4 days																															
61		Air Inlet & Filter	10 days																															
62		GT Roof Panel Assy & Installation	10 days																															
63		GT Combustion Filter Assy & Installation	8 days																															
64		Electrical Installation	60 days																															
65		Mechanical Installation	60 days																															
66		HV Installation	5 days																															
67		Erect GSU's	5 days																															
68		Install BOP Mechanical Eq.	62 days																															
69		Install Oily Water Separator	8 days																															
70		Install Instrument Air Compressor	8 days																															
71		Install Fuel Gas Filter Skids	8 days																															
72		Install U/G Piping Header System	20 days																															
73		Install A/G Piping Header System	20 days																															
74		Install BOP Electrical Eq.	40 days																															
75		Install U/G Duct Banks	20 days																															
76		Install Elect Bldg Equipment & Aux Xfmrs	20 days																															