



[illegible]

Termozulia Project 2 x GE Frame 7EA Simple Cycle Project Client - ENELVEN Project Executive Schedule																																																	
ID		Task Name	Duration																																														
				Month 1				Month 2				Month 3				Month 4				Month 5				Month 6				Month 7				Month 8				Month 9				Month 10									
				Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10	Week 11	Week 12	Week 13	Week 14	Week 15	Week 16	Week 17	Week 18	Week 19	Week 20	Week 21	Week 22	Week 23	Week 24	Week 25	Week 26	Week 27	Week 28	Week 29	Week 30	Week 31	Week 32	Week 33	Week 34	Week 35	Week 36	Week 37	Week 38	Week 39	Week 40	Week 41	Week 42				
69		Install Oily Water Separator	8 days																																														
70		Install Instrument Air Compressor	8 days																																														
71		Install Fuel Gas Filter Skids	8 days																																														
72		Install U/G Piping Header System	20 days																																														
73		Install A/G Piping Header System	20 days																																														
74		Install BOP Electrical Eq.	80 days																																														
75		Install U/G Duct Banks	30 days																																														
76		Install Elect Bldg Equipment & Aux Xfms	30 days																																														
77		Install Utility Bldg Equipment & Aux Xfms	30 days																																														
78		Install Ground Grid	30 days																																														
79		Install Cathodic Protection	30 days																																														
80		Install Area Lighting	30 days																																														
81		Commissioning and Startup	131 days																																														
82		BOP Commissioning	45 days																																														
83		GTG 100 Pre-Commissioning	35 days																																														
84		Mechanical	35 days																																														
85		Electrical	35 days																																														